Division(s): N/A	
------------------	--

SCHOOLS STRUCTURAL MAINTENANCE PROGRAMME (SSMP) 2019-20 UPDATE

PROGRESS FROM MARCH 2019

Report by the Director for Property Investment and Community FM

RECOMMENDATION

The Committee is asked to consider and note the update.

- 1. The 2019-20 programme of works has been agreed and ratified by CIPB and Cabinet.
- 2. The agreed programme for 2019-20 consists of seven projects carried forward from 2018-19 and fifteen new projects (twenty-two projects in total).
- Significant progress has been made in the delivery of these projects. six of the seven carried forward projects are currently on-site, the seventh is programmed to start in October. All of the carried forward projects will be completed in the current financial year.
- 4. Of the new projects 9 are programmed to start and complete in September/October. 6 projects are due to be designed and delivered using the Pagabo framework and are planned to be delivered towards the end of the financial year.
- 5. All of the schools in the programme have been engaged with are being kept updated about the scope and progress of their projects.

Main Issues / Mitigations / Opportunities / Way Forward

- 6. Mainly external design resources are being utilised to undertake design and project management of some projects. We anticipate to be moving more towards a more self-delivery type of model in the near future once implementation of our permanent delivery model and overall long-term strategy in terms of resourcing.
- 7. The team continue to make considerable progress in the delivery of the projects since the ratification of the programme.

George EleftheriouDirector for Property Investment and Community FM

Background Papers: Nil

August 2019

SSMP Programme 19-20 Progress August 2019

Carry Forward Projects from 2018-19

Site Name	Division	Councillor	Scope of Works	Budget	Status August 2019
St Andrews C of E Primary School	Thame & Chinnor	Nick Carter	Replacement flat roofing.	£415,000	Project currently on-site. Completion expected September
Harwell Primary School	Hendreds & Harwell	Mike Fox-Davies	Replacement flat roofing.	£180,000	Project currently on-site. Completion expected September
Uffington C of E Primary School	Shrivenham	Yvonne Constance	Replacement flat roofing.	£45,000	Project currently on-site. Completion expected September
Kingham Primary School	Chipping Norton	Hilary Biles	Roof Works	£60,000	Project currently on-site. Completion expected September
Carterton Primary School	Burford and Carterton North	Nick Field-Johnson	Replacement Boilers	£150,000	Project currently on-site. Completion expected September
The Warriner School	Bloxham and Easington	Kieron Mallon	Replacement gas pipework	£820,000	Project due to commence on-site October 2019
Ducklington C of E Primary School	Witney West and Bampton	Ted Fenton	Failed Roof structure.	£60,000	Project currently on-site. Completion expected September

Programme Projects 2019-20

Site Name	Division	Councillor	Scope of Works	Budget Project Cost	Status August 2019
Aston and Cote C of E Primary School	Eynsham	Charles Mathew	Replace Boilers	£75,000	Project due to commence on-site in September. Completion expected October.
Botley Primary School	North Hinksey	Judy Roberts	Demolish old Horsa dining room & re-provide with temporary accommodation	£210,000	Project currently on-site. Completion expected September
St Andrews C of E Primary School	Headington and Quarry	Roz Smith	Replace roofing felt.	£50,000	Project due to commence on-site September 2019
Church Cowley St James CE Primary School	Cowley	John Sanders	Replace decayed felt roof covering to block (West Wing)	£210,000	Professional Services to be procured through Pagabo framework.
Finmere C of E Primary School	Ploughley	lan Corkin	Replace Boilers	£75,000	Project due to commence on-site in September. Completion expected October.
Five Acres Primary School	Otmoor	Dan Sames	Replace felt roof covering	£90,000	Project in Design.
Fringford C of E Primary School	Ploughley	lan Corkin	Boiler nearing end of useful life. Recommend Replacement	£110,000	Project due to commence on-site in September. Completion expected October.
Kings Meadow Primary School	Bicester West	Les Sibley	Evidence of cracks and poor workmanship to existing felt roof	£445,000	Professional Services to be procured through Pagabo framework.
Kings Meadow Primary School	Bicester West	Les Sibley	Replace 48 1m roof lights and make weather tight upon	£60,000	Professional Services to be procured through Pagabo framework.
North Kidlington Primary School	Kirtlington and Kidlington Nor	Carmen Griffiths	Replace felt roof covering	£185,000	Professional Services to be procured through Pagabo framework.
St Swithuns C of E Primary School	Kennington and Radley	Bob Johnston	Replace boilers and BMS	£135,000	Project due to commence on-site in September. Completion expected October.
Valley Road Primary School	Henley-on-Thames	Stefan Gawrysiak	Renew felt roof covering to the entire block.	£300,000	Professional Services to be procured through Pagabo framework.
Long Wittenham C of E Primary School	Wallingford	Lynda Atkins	and remedials to adjoining Block	£85,000	Professional Services to be procured through Pagabo framework.
Whitchurch Primary School	Goring	Kevin Bulmer	Replace entire felt covered flat roof	£110,000	Project due to commence on-site October 2019
Whitchurch Primary School	Goring	Kevin Bulmer	Boilers would benefit from updating	£90,000	Project due to commence on-site in September. Completion expected October.