

Activity	Status		Forecast £	Budget (SCE) £	Additional Funding £	Variation £	Variation %	Forecast per November Cabinet report £	Movement £					
Assessed Carriageway Schemes:														
Principal:														
Abingdon Road Phase 3	Complete		-£ 5,000.00					-£ 5,000.00	0					
A40 Northern By-Pass	Complete		£ 13,500.00					£ 13,500.00	0					
A420 Shrivenham	Complete		-£ 6,200.00					-£ 7,000.00	-800					
High Street Phase 2	Complete		-£ 12,000.00					-£ 8,000.00	4,000					
St Aldates Phase 1	Complete		-£ 100,000.00					-£ 100,000.00	0					
St Aldates Phase 2	Ph 2a complete		-£ 950,000.00					-£ 1,100,000.00	-150,000					
A420 Acorn Bridge	Complete		-£ 38,500.00					-£ 40,000.00	-1,500					
A420 Buckland (Littleworth)	Complete		-£ 455,300.00					-£ 472,000.00	-16,700					
A40 Northway	Complete		-£ 612,100.00					-£ 625,000.00	-12,900					
High Street Phase 3	design		-£ 245,000.00					-£ 202,500.00	42,500					
Cumnor Hill	postponed		-£ 367,000.00					-£ 450,000.00	-83,000					
Oxford Banbury & Woodstock Road Toucan	Complete		-£ 25,000.00						25,000					
A4130 Wallingford By-pass Level Crossing	Construction		-£ 21,100.00					-£ 40,000.00	-18,900					
Forward Programme (site investigation)	Complete		-£ 3,500.00					-£ 6,000.00	-2,500					
Structural Maint.Capital Salaries	Utilised		-£ 142,000.00					-£ 142,000.00	0					
Total Principal Roads			-£ 2,969,200.00	£ 3,094,650.00		£ 125,450.00	4.05	-£ 3,184,000.00	-214,800					
Priority Bus Routes			£ -	£ 200,000.00		£ 200,000.00	100.00	£ -	0					
Sub-total			-£ 2,969,200.00	£ 3,294,650.00		£ 325,450.00	9.88	-£ 3,184,000.00	-214,800					
Non-Principal Carriageway Schemes	c/f 07/08	CDC	WODC	CITY	VWHDC	SODC	Recycling							
	-51075	-581983	-825489	0	-60589	-423954		-£ 1,943,090.00	£ 1,914,330.00	-£ 28,760.00	-1.50	-£ 1,620,141.00	322,949	
	0	0	0	0	0	-180000		-£ 180,000.00	£ 175,000.00	-£ 5,000.00	-2.86	£ -	180,000	
	2009/10 Safety SD Pre-patching							-£ 226,000.00		-£ 226,000.00	100.00	-£ 213,633.00	12,367	
	2008/09 Safety Surface Dressing	0	-118000	-647213	0	-131920	-308982		£ 1,206,115.00	£ 818,985.00	-£ 387,130.00	-47.27	-£ 1,287,600.00	-81,485
	Routine Surface Dressing	68840	-574567	-650933	-158505	-477500	-541775		-£ 2,334,440.00	£ 2,281,515.00	-£ 52,925.00	-2.32	-£ 2,279,106.00	55,334
	Assessed Footway Schemes	-93940	-691601	-102358	-481020	-267705	-682734	-47619	-£ 2,366,977.00	£ 2,054,344.00	-£ 312,633.00	-15.22	-£ 2,054,344.00	312,633
General Structural Maintenance								£ 543,826.00		£ 543,826.00	100.00	-£ 543,826.00	-543,826	
Sub-total								-£ 8,256,622.00	£ 7,788,000.00	-£ 468,622.00	-6.02	-£ 7,998,650.00	257,972	
TOTAL: STRUCTURAL MAINTENANCE (Highways)			-£ 11,225,822.00	£ 11,082,650.00		-£ 143,172.00	-1.29	-£ 11,182,650.00	43,172					
TOTAL: STRUCTURAL MAINTENANCE (Bridges)			-£ 3,362,499.00	£ 3,000,000.00	£ 730,500.00	£ 368,001.00	9.86	-2600000	31,999					
TOTAL: DRAINAGE IMPROVEMENTS PROGRAMME			-£ 800,000.00	£ 550,000.00	£ 250,000.00	£ -	0.00	-550000	0					
ADDITIONAL ABNORMAL INFLATION (Baxter Index- estimated)			-£ 300,000.00	£ -		-£ 300,000.00	100.00	-300000	0					
TOTAL CAPITAL EXPENDITURE FORECAST (Maintenance) (March 2009)			-£ 15,688,321.00	£ 14,632,650.00	£ 980,500.00	-£ 75,171.00 *	-0.48	-£ 14,632,650.00	75,171					

* positive is underspend