Connecting Oxford - programme up to & including submission of business case & WPL scheme Order

	201	9/20	2020/21				2021/22			
	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Tasks										
Scoping and project planning									1	
Draft Cabinet reports and progress through officer & member groups										
Cabinet decision: support further scheme & business case										
development (21 January: County; 22 January: City)										
Project set up & consultancy procurement										
Outline business case development	<u> </u>			_						 '
Model development	 									ļ
Data collection & research										ļ!
Traffic & emissions modelling	<u> </u>									ļ!
Socio-economic impact assessment (non-transport)	J									ļ!
Legal advice	ļ									
Development of supporting measures & infrastructure package	ļ									
Cost & income modelling	ļ									
Detailed design of WPL & traffic restrictions - charge, exemptions etc.	<u> </u>									
Preparartion of business case documentation	<u> </u>									
Cabinet decision to carry out formal consult (November or December										ľ
2020)										
Cabinet decision to hold a public inquiry (February 2021)										
Preparartion for public inquiry incl. further option testing & business										
Cabinet decision to implement traffic restrictions, and also, submit										
WPL scheme Order & business case to DfT (July 2021)										
Finalise scheme Order & business case documentation		1								
Submission of WPL scheme Order & business case to DfT										

Connecting Oxford - programme up to & including submission of business case & WPL scheme Order

	201	2019/20		2020/21				2021/22			
	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
Tasks										<u> </u>	
Engagement & consultation										┟───┦	
Business & stakeholder engagement											
Consultation											
Public Inquiry											